

November, 14-16, 2018 Monterrey - Mexico

EPC - Cost Advantages of Skid Mounted CA Plants

HEINZ MEZGOLITS

ALBERTO GONZALEZ







This presentation incorporates an economic evaluation of the total investment costs of an EPC Chlor-Alkali Project considering all necessary steps: PM, Engineering, Procurement & Logistics, Construction, Mechanical Completion and Start-Up under the assessment of two project construction alternatives:

- 1. Conventional or Site Erected Grass Root Plant
- 2. Packaged or Skid Mounted Plant







The Packaged Plant concept in the Chlor-Alkali Industry has been highly accepted and has been successfully introduced by CONVE in both,

Industrialized Countries

Developing Countries


The concept of Skid Mounted Construction was first introduced in the world for a Cl2 Plant by CONVE in Guayaquil, Ecuador. This chlor alkali plant, owned today by QUIMPAC, is now successfully in operation since 1996.









Percentage of Equipment integrated in Packaged Units











11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

12 tpd Cl2 Liquefaction Skid



50,000 tpy Skid Mounted plant







11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP
TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

The investment estimate values under the following cost break down example are based on latest projects executed by CONVE. It considers both construction alternatives, showing per result a 10% higher investment cost for a Conventional Site Mounted Plant than for the Skid Mounted alternative. The main factors which cause the higher cost are explained as follows:

SKID MOUNT 50,000 MTF		CONVENTIONAL SITE MOUNTED PLANT 50,000 MTPY NaOH											
PM, ENGINEERING & PROCUREMENT	\$ 5,000,000	10.0%	PM, ENGINEERING & PROCUREMENT	\$ 5,000,000	9.1%								
EQUIPMENT	\$ 27,700,000	55.4%	EQUIPMENT	\$ 27,700,000	50.4%								
MODULE FABRICATION & LOGISTICS	\$ 2,800,000	5.6%	MODULE FABRICATION	\$ -	0.0%								
CIVIL CONSTRUCTION	\$ 6,000,000	12.0%	CIVIL CONSTRUCTION	\$ 7,800,000	14.2%								
PLANT ERECTION	\$ 7,500,000	15.0%	PLANT ERECTION	\$ 13,500,000	24.5%								
START UP COSTS	\$ 1,000,000	2.0%	START UP COSTS	\$ 1,000,000	1.8%								
TOTAL INVESTMENT COST	\$ 50,000,000	100.0%	TOTAL	\$ 55,000,000	100.0%								






11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP
TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

COST ADDER BASED ON SKID TO CONVENTIONAL PLANT ERECTION









cloroSur WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

Skid Mounted Plants will conclude Machanical Completion F months ahead from Conventional Freeted Plants

	SKID	NOUN	TED	PLA	IT - 50	,000	MTP	D Na	ОН											CONVENTIO	NAL ON SITE MOU	UNTED	PLAN	IT - S	0,00	0 M	TPD	NaC	H																	
MONTHS	MH	1	2 3	4	5 6	7 1	3 9	10 1	1 12	13 1	4 15	16	7 1	8 19	9 2	0 2:	1 2	2 23	24		MONTHS		МН		1	2 3	4	5	6 7	8	9	10	11 1	2 13	14	15	16 1	7 18	19	20 2	21 2	2 23	24	25 2	26 2	7 28
ENGINEERING																				ENGINEERING																										
PROCUREMENT																				PROCUREMENT																							П		\neg	
MODULE FABRICATION							10 MO	NTHS												CIVIL CONSTRUC	TION																15	MOI	VTHS							
GROUP #1																				ERECTION	- Arsene					ij.													1	13 M	ONTI	IS:				
GROUP #2	75,000																			MILLWRIGHT/EG	QUIPMENT SETTING	I.				Ţ.				\top								\top	П				П			
GROUP #3	73,000																			STORAGE T	ANKS							П			П								П			Т	П			
GROUP #4																				LARGE EQU	IPMENTS									\top													П			
GROUP #5																7.				PIPERACKS	/STRUCTURES	- 13				- 8																				
CIVIL CONSTRUCTION									223 63	97.	10 M	HTMC	5							SMALL EQU	IPMENTS																						П			
ERECTION													8 M	ONT	THS					ELECTROLYZ	ZER FRAME ASSEMBLY	C.L.			П					Т									П			Т	П			
MILLWRIGHT/EQUIPMENT SETTING																				PIPING																										
LARGE TANKS																				INTERCONN	NECT PIPING																									
LARGE EQUIPMENTS																				ELECTRICAL		11																								
SET IN PLACE MODULES																				SUPPORTS,	CONDUITS, BOXES	- 6																	П							
PIPERACKS / STRUCTURES												-								SET GEARS	AND PANELS		FO 000																							
SMALL EQUIPMENTS																				WIRE AND	CABLE INSTALLATION	1	50,000																							
ELECTROLYZER FRAME ASSEMBLY																				CABLE TRAY	rs .	Į,				J.		П		Т		П		П					П							
PIPING								\perp												CONTROLS	8	1				11													П				П		т	
MODULE INTERCONNECTION																				LIGHTING																			П				П			
INTERCONNECT PIPING																				12 KV AND	ABOVE					1																				
ELECTRICAL																				INSTRUMENTAT	ION	9								Т								Т	П				П			
SUPPORTS, CONDUITS, BOXES	75,000																	-		BENCH TEST	ALL FIELD INSTRUME	NTS				1,													П							
SET GEARS AND PANELS								_												INSTALL ALI	L FIELD INSTRUMENTS	5								1																
WIRE AND CABLE INSTALLATION																				INSTALL CO	NTROL EQUIPMENT									T	П					\neg	\neg	\top	П	\neg	\neg		П			
CABLE TRAYS																				TERMINATE	CONTROL WIRING															\neg										
CONTROLS																				MECHANICAL CO	OMPLETION																						П			
LIGHTING																				COMMISSIONIN	IG AND START UP	- 9															7						П			7
12 KV AND ABOVE											-			-									.07	7																						
INSTRUMENTATION																																														
BENCH TEST ALL FIELD INSTRUMENTS INSTALL ALL FIELD INSTRUMENTS				-	+	Ŧ	+	\pm			+		-	-	H			-																												



TERMINATE CONTROL WIRING MECHANICAL COMPLETION COMMISSIONING AND START UP




11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

On Site Erection Activities with Skid Mounted Plants will conclude 5 months earlier than with Conventional Erected Plants and leads to 75,000 MH savings in Field Erection








11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

THE PACKAGED PLANT ALTERNATIVE LEADS TO SIGNIFICANT COST SAVINGS DURING THE CIVIL CONSTRUCTION PHASE DUE TO FOLLOWING REASONS:





CONCRETE PEDESTALS ARE PRE-DESIGNED AND BUILD BEFORE THE MODULES ARE PLACED IN PLACE





11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico

DURING EQUIPMENT ERECTION ON SITE, CONCRETE FORMWORK ACTIVITIES SCHEDULE DEPENDS ON STRUCTURAL AND EQUIPMENT / PIPING INSTALLATION CONCLUSION.








11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP
TABLE TOP EXPO

November, 14-16, 2018

THE CIVIL CONSTRUCTION SCHEDULE WILL ALWAYS DEPEND ON THE EQUIPMENT INSTALLATION ACTIVITIES, CONSECUENTLY THE CIVIL WORK ACTIVITIES WILL BE EXTENDED BY ABOUT 5 MONTHS VS. THE PACKAGED PLANT ALTERNATIVE







11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018

Monterrey - Mexico

CONVE's Skid Manufacturing Workshops









11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP

TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico







Either by Ocean or Land, our Plants are made Ready to Travel!







11th TECHNICAL SEMINAR
WCC GST SAFETY WORKSHOP
TABLE TOP EXPO

November, 14-16, 2018 Monterrey - Mexico



THANKS FOR YOUR GREAT ATTENTION!

Any questions?



